


AC Solar Warehouse Installation and Commissioning Checklist



Installation and Commissioning Checklist

AC Solar System Installation and Commissioning Checklist

INSTALLATION DETAILS				
Address of Installation:				
PV Module Manufacturer and Model Number:				
Inverter Manufacturer and Model Number:				
Number of Modules:	Number of Inverters:			
PV ARRAY				
#1 PV Array Orientation	PV Array Tilt			
#2 PV Array Orientationo	PV Array Tilt ⁰			
#3 PV Array Orientationo	PV Array Tilt			
#4 PV Array Orientation ⁰	PV Array Tilt			
#5 PV Array Orientationo	PV Array Tilt			
Array frame is certified to AS1170.2 for installation location	Array frame us installed to manufacturer's instructions			
Roof penetrations are suitably sealed and weatherproofed	No galvanically dissimilar metals are in contact with the array frames or supports			
Weatherproof PV array AC Isolator mounted adjacent to the array	Wiring is protected from mechanical damage and is appropriately suuported			
(Rating: VAC, AAC)				
INVERTER				
Maximum number of microinverters installed per branch within manufacturer's specifications	Each branch is terminated appropriately			
Lockable AC circuit breaker/s mounted within the switchboard to act as the solar system main switch (Rating:A)	Inverters are installed and connected as per manufacturer's specification			
Inverters cease supplying power within two seconds of a loss of AC mains	Inverters do not resume supplying power until mains have been present for more than 60 seconds			

Installation and Commissioning Checklist

AC Solar System Installation and Commissioning Checklist

LV DC and AC INSTALLATION				
All low voltage wiring has been installed by a licensed electrical tradesperson		All wiring has been tested and approved by a qualified electrical tradesperson		
Voltage Drop from AC Isolator to Main Switchboard is less than 1%		Surge protection installed	Y / N	
CONTINUITY CHECK				
Continuity of all earth connections (including module frame)				
INSTALLER INFORMATION				
CEC Accredited Installer's Name:				
CEC Accreditation Number:				
Date of system commissioning:				
I verify that the above system has been installed to all relevant standards				
Signed:		Date:		
CEC Accredited Designer's Name:				
Licensed Electrician's Name: (Where applicable, e.g. LV work)				
Electrician's License Number:				

Switchboard Label Descriptions and Locations

PV system connected directly to the main switchboard (requires standard label kit).

SIGNAGE		
A.C. SOLAR ARRAY located: In an emergency, turn off the MAIN SWITCH (INVERTER SUPPLY) located at: This will isolate the PV array and de-energise the PV system. Microinverters are located under solar modules.	Installed within the main switchboard and visible when the door is open. Location of the Solar Array and the Main Switch are required to be handwritten on the label.	
WARNING This premise contains an electricity generation system. The isolation switch is located	Installed on the main switchboard. Location of the isolation swicth is required to be handwritten on the label. This label is only required in Victoria.	
WARNING Multiple SUPPLIES ISOLATE ALL SUPPLIES BEFORE WORKING ON THIS SWITCHBOARD	Installed on the switchboard to which the solar system is directly connected.	
SOLAR SYSTEM SHUTDOWN PROCEDURE Solar system is shutdown by switching the MAIN SWITCH (INVERTER SUPPLY) to the OFF position. This will isolate the PV array and de-energise the entire PV system.	Installed adjacent to and visible from the Main Switch (Inverter Supply).	
MAIN SWITCH (MAIN SUPPLY) MAIN SUPPLY)	Installed adjacent to the main switch for the installation. Use colour as per local requirements.	
MAIN SWITCH (MAIN SUPPLY) MAIN SUPPLY)	Installed adjacent to the main switch for the solar system. Use colour as per local requirements.	
SOLAR ARRAY AC ISOLATOR	Installed on or adjacent to AC Isolators (on the roof or close to the array).	
PV	Installed on or immediately adjacent to the meter box and main switchboard so as to be readily visible to approaching emergency workers.	

Switchboard Label Descriptions and Locations

PV system connected directly to a sub board (requires standard label kit plus sub-board label kit).

SIGNAGE		
A.C. SOLAR ARRAY located: In an emergency, turn off the MAIN SWITCH (INVERTER SUPPLY) located at: This will isolate the PV array and de-energise the PV system. Microinverters are located under solar modules.	Installed within the main switchboard and visible when the door is open. Location of the Solar Array, the Main Switch (Inverter Supply), and location of the sub-board that the solar system is connected to are required to be handwritten on the label.	
WARNING This premise contains an electricity generation system. The isolation switch is located	Installed on the main switchboard. Location of the isolation swicth is required to be handwritten on the label. This label is only required in Victoria.	
WARNING Multiple SUPPLIES ISOLATE ALL SUPPLIES BEFORE WORKING ON THIS SWITCHBOARD	Installed in a prominent position on the main switchboard and all intermediate switchboards. The location of the switchboard that the solar system is directly connected to is required to be handwritten on the label.	
SOLAR SYSTEM SHUTDOWN PROCEDURE Solar system is shutdown by switching the SUBMAIN SWITCH (INVERTER SUPPLY CONNECTED) to the OFF position. This will isolate the PV array and de-energise the entire PV system.	Installed adjacent to and visible from the Sub Main Switch (Inverter Supply Connected) located on the main switchboard.	
SOLAR SYSTEM SHUTDOWN PROCEDURE Solar system is shutdown by switching the SUBMAIN SWITCH (INVERTER SUPPLY CONNECTED) to the OFF position. This will isolate the PV array and de-energise the entire PV system.	Installed adjacent to and visible from the Main Switch (Inverter Supply) on the sub-board that the solar system is directly connected to.	
MAIN SWITCH (MAIN SUPPLY) MAIN SUPPLY)	Installed on the main switchboard adjacent to the main switch for the installation. Use colour as per local requirements.	
SUBMAIN SWITCH (INVERTER SUPPLY CONNECTED) SUBMAIN SWITCH (INVERTER SUPPLY CONNECTED)	Where the solar system is connected to a sub-board, this label is installed on the isolation switch for that sub-board on any up stream main switchboard or distribution board. Use colour as per local requirements.	
MAIN SWITCH SWITCH (MAIN SUPPLY) SUPPLY)	Installed adjacent to the main switch for the solar system on the sub-board that it is directly connected to. Use colour as per local requirements.	
SOLAR ARRAY AC ISOLATOR	Installed on or adjacent to AC Isolators (on the roof or close to the array).	
PV	Installed on or immediately adjacent to the meter box and main switchboard so as to be readily visible to approaching emergency workers.	